

DREDGE SCHEDULE

ACCEPTANCE REACH & REQUIRED BOTTOM DEPTH

August 2, 2013

CHANNEL	STATION	CHANNEL WIDTH	CUBIC YARDS DREDGED			ACTUAL DREDGE SCHEDULE				
			-5 MLW	-6 MLW	TOTAL	DURATION (DAYS)	SLACK (DAYS)	START DATE	END DATE	
<u>ACCEPTANCE REACH 1</u>										
CHANNEL 1A	07+50	24+00	50	9,981	2,298	12,279	18.00		04/09/13	04/27/13
<u>ACCEPTANCE REACH 2</u>										
CHANNEL 1B	24+00.86	33+20	50	6,582	718	7,300	10.00		04/27/13	05/07/13
CHANNEL 2A	00+00	05+50	50	3,243	637	3,880	7.00		05/07/13	05/14/13
				9,825	1,356	11,181		11		
<u>ACCEPTANCE REACH 3</u>										
CHANNEL 2B	06+00	12+98.49	50	6,034	929	6,962	14.00		05/24/13	06/07/13
BASIN				3,756	385	4,141	11.00	10	06/07/13	06/28/13
CHANNEL 2C - D	13+00	20+00	50	4,657	1,024	5,680	6.00		06/28/13	07/04/13
Acceptance Reach #2 Re-Dredge - Station 3+50 to 5+50					1,127	1,127				
Additional Material Removed Basin & Channel 2C				-	2,808	2,808				
				14,447	6,273	20,719				
<u>ACCEPTANCE REACH 4</u>										
CHANNEL 2D	20+50	25+11.78	50	2,242	935	3,176	5.00	2	07/04/13	07/11/13
CHANNEL 3A	00+00	07+50	50	3,558	1,371	4,929	9.00		07/11/13	07/20/13
CHANNEL 3B	08+00	17+83	50	3,212	2,687	5,899	9.00		07/21/13	07/30/13
				9,013	4,992	14,005				
Material removed outside of template - Channel 2D					618	618				
Material removed outside of template - Channel 3A & 3B				-	1,624	1,624				
				9,013	7,234	16,247				
TOTAL MATERIAL DREDGED (cu yds)				43,266	14,918	60,425	89	23	=	112